

LIFE Project Number  
**LIFE05 NAT/LT/000094**

## **TECHNICAL MIDTERM REPORT**

### **Annex 1:**

**Table of overall project progress until 31.032007**

Annex: 1, Overall progress up to 31.03.2007		LIFE05NAT/LT/000094			Total		Completed		2005			2006			2007			2008			2009		
Protection of Emys orbicularis and amphibians in the North European lowlands					Plan	Up to 31.03.07		Plan	Completed		Plan	Completed		Plan	Completed		Plan	Completed		Plan	Completed		
Action with indication of unit					Unit	Unit	Pct	Unit	Unit	Pct	Unit	Unit	Pct	Unit	Unit	Pct	Unit	Unit	Pct	Unit	Unit	Pct	
A. Preparatory actions / management plan preparation																							
A.1 Monitoring methods for turtles and amphibians, <i>methods elaborated</i>					1	1	100%	0	0	0%	1	1	100%	0	0	0%	0	0	0%	0	0	0%	
A.2 Evaluation of ponds, <i>number of ponds evaluated</i>					250	98	39%	0	0	0%	111	98	88%	139	0	0%	0	0	0%	0	0	0%	
A.3 Defining the favourable conservation status for turtles and amphibians, <i>defined</i>					1	0	0%	0	0	0%	0	0	0%	0	0	0%	1	0	0%	0	0	0%	
A.4 Action plans, <i>number of plans</i>					4	1	25%	0	0	0%	0	0	0%	0	1	####	0	0	0%	4	0	0%	
A.5. Evaluation characteristics, structure of turtle hibernation sites, <i>no of data loggers placed respectively other measures</i>					26	10	38%	0	0	0%	9	10	111%	17	0	0%	0	0	0%	0	0	0%	
A.6. Finding nesting sites and evaluation of nesting sites, <i>no of radio tracked turtles respectively no of placed data loggers</i>					43	27	63%	5	5	100%	23	22	96%	15	0	0%	0	0	0%	0	0	0%	
A.6. Finding nesting sites and evaluation of nesting sites, <i>no of interviews</i>					120	76	63%	0	0	0%	60	76	127%	60	0	0%	0	0	0%	0	0	0%	
A.7 Local management plans, <i>no elaborated</i>					17	1	6%	0	0	0%	1	1	100%	8	0	0%	8	0	0%	0	0	0%	
A.8 Genetic investigation, <i>no of salvia samples collected</i>					88	44	50%	0	0	0%	44	44	100%	44	0	0%	0	0	0%	0	0	0%	
B. Land purchase																							
B.1 Buffer zones and compensations according to budget in FRPP, <i>Ha</i>					132	114	86%	5,0	5,2	103%	119	84,5	71%	8,3	24,1	290%	0,0	0,0	0%	0,0	0,0	0%	
B.1 Buffer zones and compensations according to revised purchase status, <i>Ha</i>					126	114	91%	5,2	5,2	100%	112	84,5	75%	8,3	24,1	290%	0,0	0,0	0%	0,0	0,0	0%	
C. Non-recurring biotope management																							
C.1 Pond restoration / digging, <i>No of localities</i>					128	75	59%	0	0	0%	37	59	160%	40	16	40%	29	0	0%	22	0	0%	
C.2 Improvement and creation of nesting areas for turtles, <i>No of localities</i>					66	21	32%	0	0	0%	14	17	121%	13	4	31%	21	0	0%	18	0	0%	
C.3 Creating hibernation sites for turtles and amphibians, <i>No of localities</i>					50	12	24%	0	0	0%	13	7	54%	12	5	42%	16	0	0%	9	0	0%	
C.3 Creating hibernation sites for turtles and amphibians, <i>100m shrub walls</i>					28	5	18%	0	0	0%	7	4	57%	7	1	14%	7	0	0%	7	0	0%	
C.4 Installing a sustainable grazing regime with a hardy grazer, <i>No purchased</i>					26	22	85%	0	0	0%	26	22	85%	0	0	0%	0	0	0%	0	0	0%	
C.5 Removal of unwanted vegetation, <i>No of localities</i>					74	17	23%	0	0	0%	30	17	57%	16	0	0%	14	0	0%	14	0	0%	
D. Recurring biotope management																							
D.1 Management agreements, <i>no of agreements</i>					93	25	27%	2	2	100%	23	23	100%	28	0	0%	30	0	0%	10	0	0%	
D.2 Rearing of turtles, <i>No of turtles reared</i>					410	63	15%	40	37	92%	70	26	37%	100	0	0%	100	0	0%	100	0	0%	
D.3 Management of foraging habitats, <i>equiment purchased in 100 EUR</i>					1157	1481	128%	0	662	#####	1157	571	49%	0	248	####	0	0	0%	0	0	0%	
D.3 Management of foraging habitats, <i>Ha managed</i>					887	39	4%	0	6,5	#####	221	26	12%	225	6,5	3%	218	0	0%	223	0	0%	

<b>E. Public awareness and dissemination of information</b>																		
E.1 International education of experts / workshops, study tours, <i>No of events</i>	5	2	40%	0	0	0%	2	2	100%	1	0	0%	1	0	0%	1	0	0%
E.2 Education of local community, <i>whole working days on activity</i>	191	162	85%	0	50	####	49	65	133%	49	47	96%	50	0	0%	43	0	0%
E.3 On site education, <i>No of info-boards</i>	36	2	6%	0	0	0%	0	2	####	0	0	0%	0	0	0%	36	0	0%
E.4 Printed educational material, <i>years of material printed</i>	2	1	50%	0	0	0%	1	1	100%	1	0	0%	0	0	0%	0	0	0%
E.5 Best practice guidelines / protection guidelines, <i>elaborated and printed</i>	1	0	0%	0	0	0%	0	0	0%	0	0	0%	0	0	0%	1	0	0%
E.6 Web page, <i>established</i>	1	1	100%	1	0	0%	0	1	100%	0	0	0%	0	0	0%	0	0	0%
E.7 Layman's report, <i>elaborated and printed</i>	1	0	0%	0	0	0%	0	0	0%	0	0	0%	0	0	0%	1	0	0%
<b>F. Overall project management</b>																		
F.1 Project management and accountancy, <i>years of activity</i>	5	2,25	45%	1	1	100%	1	1	100%	1	0,25	25%	1	0	0%	1	0	0%
F.2 Monitoring of the effect of project actions, <i>years of activity</i>	5	2	40%	1	1	100%	1	1	100%	1	0	0%	1	0	0%	1	0	0%
F.3 After-LIFE conservation plan, <i>elaborated and printed</i>	1	0	0%	0	0	0%	0	0	0%	0	0	0%	0	0	0%	1	0	0%